

**Leander Independent School District
Status of Bond Construction Projects**

2007 AUTHORIZATION PROJECTS	BOND BUDGET	ARCHITECT	CONSTRUCTION MANAGER	STATUS	SCHEDULED CONSTRUCTION COMPLETION
Elementary #23 (Design, Construction, Road Access & Furnishings)	\$27,180,035	Pfluger Associates	Bartlett Cocke	Complete	2009/2010
Elementary #24 (Construction & Furnishings)	\$25,270,338	Fields & Associates	American Constructors	Complete	2012/2013
Elementary #25 (Construction & Furnishings)	\$25,270,338	Pfluger Associates	Bartlett Cocke	Underway	Aug-15
Elementary #26 (Design, Construction & Furnishings)	\$28,912,990			Planning	undetermined
Elementary #27 (Design, Construction & Furnishings)	\$28,912,991			Planning	undetermined
Elementary #28 (Design only)	\$1,477,265			Planning	undetermined
Elementary #29 (Design only)	\$1,477,266			Planning	undetermined
Elementary Land (#29, #30, #31, #32, #33, #34)	\$11,074,850	n/a	n/a	Planning	undetermined
Elementary HVAC Replacements (Whitestone & Mason)	\$9,400,000	MEP Engineering	Bartlett Cocke	Complete	Fall 2013
Enhanced Entrance Security at Elementary Campuses	\$1,500,000	Fields & Associates		Planning	Board Named Architect 1/28/13
Middle School #8 (Construction, Road Access, & Furnishings)	\$49,733,518	Fields & Associates	Bartlett Cocke	Substantial completion 7-27-12/Pending Contract close-out	Aug-12
Middle School Land (#10 & #11)	\$7,350,584			Planning	undetermined
Misc. Middle School Improvements (LMS HRU's & Exhaust Fans)	\$800,000	MEP Engineering	Air Craft, Inc.	Complete	Jan-13
High School #5 (Remaining Design, Construction & Furnishings) Classroom Addition/Science Lab	\$117,609,206	Fields & Associates	American Constructors	Phase 1a complete Add classroom and science lab substantial Completion 4/17/14	2014
High School #6 (Design, Construction & Furnishings)	\$141,536,747	Pfluger Associates	American Constructors	Underway	Aug-16
High School Land (#7)	\$8,155,691			Complete	undetermined
High School Improvements - Relaying of LHS Practice Fields	\$235,540	Fields & Associates	FTWOODS	Complete	2009/2011
Agriculture Project Centers for VRHS & RHS	\$870,000	Fields & Associates	BRATH/ American Constructors	Complete	2008/2009
Automotive Tech at RHS	\$370,000	Fields & Associates	American Constructors	Complete	2008/2009
A.C. Bible, Jr/Memorial Stadium Renovations	\$8,062,460	Fields & Associates	FTWOODS	Complete	2009/2010
New Stadium(s)	\$31,800,000		American Constructors	Complete	2010/2011
Road Improvements to Park Street	\$1,400,000	Pfluger Associates	American Constructors	Complete	2011/2011
Technology - Additional Classroom Technology (Implementation of ITLT Plan)	\$13,843,000	n/a	n/a	Phase I Underway	multi-year
Technology - Capitalized 5-Year Computer Replacement Cycle	\$4,103,133	n/a	n/a	Phase II Underway	multi-year
Technology - Telecommunications Upgrade	\$1,100,000	n/a	n/a	Complete	2010-2011
Technology - Completion of Fiber Optic Network	\$1,770,000	n/a	n/a	Underway	multi-year
Technology - Data Warehousing	\$2,000,000	Decision ED	Decision ED	Underway	multi-year
Expansion of District Warehouse (including parking)	\$2,975,000	Fields & Associates	BRATH	Complete	2009/2010
WPA Building Renovation	\$990,000	Fields & Associates	BRATH	Complete	2009/2010
Field House Renovation for Records Storage	\$280,000	Fields & Associates	BRATH	Complete	2009/2010
EL#19 Ancillary Space Renovations	\$1,249,000	Fields & Associates		Pending	n/a
Capital Equipment - Bus Replacement Plan (14 buses)	\$1,145,783	n/a	n/a	Complete	multi-year
Capital Equipment - Replacement of Portable Buildings (17)	\$1,020,000	n/a	n/a	Complete	multi-year
Bond Rounding	\$124,265	n/a	n/a	n/a	n/a
TOTAL 2007 AUTHORIZATION	\$559,000,000				