Leander Independent School District Status of Bond Construction Projects

| 2006 AUTHORIZATION PROJECTS | BOND BUDGET | ARCHITECT | CONSTRUCTION MANAGER | STATUS | SCHEDULED SCHOOL YEAR OPENING |
|--|-------------------|---|---|----------------------------------|----------------------------------|
| Elementary #18 (Construction & Furnis | \$17,735,278 | Courtney Group | American Constructors | Complete | 2007/2008 |
| Elementary #19 (Design, Construction | \$18,644,653 | Courtney Group | American Constructors | Complete | 2008/2009 |
| Elementary #20 (Design, Construction | \$19,763,331 | Pfluger Associates | Bartlett Cocke | Complete | 2008/2009 |
| Elementary #21 (Design, Construction | \$19,763,331 | O'Connell Robertson | American Constructors | Complete | 2008/2009 |
| Elementary #22 (Design, Construction | \$20,949,132 | O'Connell Robertson | American Constructors | Complete | 2009/2010 |
| Elementary #23 (Design, Construction | \$20,949,132 | Pfluger Associates | Bartlett Cocke | Complete | 2009/2010 |
| Elementary Design #24 & #25) | \$1,624,620 | O'Connell Robertson & Pfluger Associates | American Constructors & Bartlett Cocke | Awarded | #24 Completed/#25 Pending |
| Elementary Land (#21, #22, #23, #24, | | | | | |
| #25. #26, #27, #28) | \$9,175,127 | n/a | n/a | 6 sites purchased | Undetermined |
| Elementary HVAC Replacements (Faubion, Block House , Cypress, & | | | BHC/Faubion-Cypress-Young & Pratt | Complete except Mason Pending | |
| Mason) | \$14,150,000 | MEP Engineering | Mason-Bartlett-Cocke | Contract close-out | Fall 2012 |
| Cedar Park Middle School Addition | #0.500.000 | DI CV | DDATU | Complete | 0000/0000 |
| (classroom wing) | \$3,500,000 | BLGY | BRATH | Complete | 2008/2009 |
| Middle School #7 (Construction & Furn | \$33,779,405 | Fields & Associates | American Constructors | Complete | 2009/2010 |
| Middle School #8 Land & Design | \$4,510,488 | Fields & Associates | Bartlett Cocke | Complete | 2012/2013 |
| Middle School #9 Land | \$3,004,695 | n/a | n/a | Complete | Undetermined |
| Misc. Middle School Improvements (LMS Gym HRU replacement and | | | | | |
| HVAC for LMS hallways) | \$705,000 | MEP Engineering | Air Craft Inc | Complete | Jan-13 |
| High School #4 (additional funding) | \$4,050,000 | Fields & Associates | American Constructors | Complete | 2008/2009 |
| High School #5 Design | \$3,832,553 | Fields & Associates | American Constructors | Complete | 2010/2011 |
| High School Land (#5 and #6) | \$31,000,000 | n/a | n/a | #5 Purchased, #6 Purchased | 2009 |
| High School Athletic Improvements | \$8,021,083 | Fields & Associates | BRATH | Complete | Multi-Year |
| High School Turf Practice Fields (CPH | \$2,052,000 | design/build | Atlas Track | Complete | Multi-Year |
| High School Fine Arts Auditoriums (VRHS) | \$7,500,000 | Fields & Associates | BRATH | Complete | 2009/2010 |
| Misc. High School Improvements | \$656,000 | | | Complete | Multi-Year |
| Technology Facility/Data Center | \$5,200,000 | Graeber, Simmons & Cowar | BRATH | Complete | August 2008 |
| Technology Network Infrastructure | | | | | |
| Replacement | \$11,000,000 | n/a | n/a | Complete | Multi-Year |
| Additional Classroom Technology | \$5,400,000 | n/a | n/a | Phase I Complete | Multi-Year |
| Capitalized Computer Replacement Cycle | \$4,000,000 | n/a | n/a | Phase I Complete | Multi-Year |
| Installation of Wireless Network | \$811,850 | n/a | n/a | Phase I Complete | Multi-Year |
| Warehouse, Storage & Parking | \$3,073,500 | Fields & Associates | BRATH | Complete | 2009/2010 |
| Expansion of Transportation Facility | \$615,250 | Fields & Associates | BRATH | Complete | 2009/2010 |
| Addition to Administration/Instructional Services | | | | | |
| Facility (portables & master planning) | \$400,000 | n/a | n/a | Complete | Nov-07 |
| Irrigation & Direct Digital Controls (Energy Mgmt) | \$1,600,000 | MEP Engineering | Cohesive Automation | Phase I Underway | Multi-Year |
| Capital Equipment - Bus Replacement | • • • • • • | , | | B. 16 | |
| Plan (38 buses) | \$2,648,826 | n/a | n/a | Phase I Complete | Multi-Year |
| Bond Rounding Dollars | \$746 | n/a | n/a | n/a | n/a |
| TOTAL 2006 AUTHORIZATION | \$286,116,000 | | | | |